

# Progress on Off-site Cleanup Efforts in Japan

# June, 2015 Ministry of the Environment, Japan

# Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- Decontamination Technology
- Overview of New Policies
- Efforts to secure Interim Storage Facility
- Public Communication

# Radioactive Pollution Caused by the Accident at TEPCO's Fukushima Dai-ichi NPP



#### Radioactive Pollution Caused by the Accident at TEPCO's Fukushima Dai-ichi NPP

Decontamination is one of the measures for radiation protection\*to remove radioactive materials from the inhabitation areas in order to promptly decrease impacts on human health and the environment. \*The national government aims at a long-term goal to reduce additional annual dose to 1 mSv or less by comprehensive measures for radiation risk management including not only decontamination, but also monitoring survey, food safety administration, and health exams .



## **Framework of Decontamination**

#### **Legislation for Promoting Decontamination**

- The Act on Special Measures Concerning the Handling of Radioactive Pollution came into force on January 1, 2012.
- Based on this Act, the following are carried out:
  - Planning and implementation of decontamination work
  - Collection, transfer, temporary storage, and final disposal

### **Special Decontamination Area (SDA)**

- 11 municipalities in the restricted zone (former) or the planned evacuation zone (<20km from the NPP, or annual cumulative dose is >20mSv )
- Decontamination is implemented by the national government
- (\*) Entire areas of Naraha, Tomioka, Okuma, Futaba, Namie, Katsurao, and Iitate. Some areas of Tamura, Minami Soma, Kawamata, and Kawauchi.

#### **Intensive Contamination Survey Area (ICSA)**

 104 municipalities in 8 prefectures (\*), in which over 0.23 μSv/hour of air dose rate (estimated from the long-term target of annual additional exposure dose, 1 mSv/year, under a certain condition) were designated as ICSAs.

- Decontamination is implemented by each municipality. The national government will finance and provide technical assistance.
- (\*) Iwate, Miyagi, Fukushima, Ibaraki, Tochigi, Gunma, Saitama, and Chiba

# **Decontamination based on the "Act on Special Measures"**



Note: The air dose rate  $0.23\mu$ Sv/h corresponds to a cautiously estimated individual exposure dose of 1mSv/y assuming that people spend (1) 8 hours outside (2) 16 hours in a wooden house with a low shielding rate in a day

#### Decontamination and disposal of soil at NPP

Implemented by the nuclear power plant operating company in charge (TEPCO)

# Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- Decontamination Technology
- Overview of New Policies
- Efforts to secure Interim Storage Facility
- Public Communication

# Decontamination Policy for the Special Decontamination Area

Decontamination efforts are determined by the level of air dose rates based on the decontamination implementation plans.

- Area where non-background (additional) exposure rate is higher than 50mSv/year (Area Where Residents Have Difficulties in Returning for a Long Time): Policies are determined by radiation dose outlook based on demonstration model projects, residents' intention of returning, and visions for future industry and reconstruction.
- Area where the additional exposure rate is between 20-50mSv/year (Area Where Residents Are Not Permitted to Live): Decontamination, aiming to reduce exposure dose in residential areas and farmlands to less than 20mSv/year.
- Area where additional exposure rate is lower than 20mSv/year (Area Where Evacuation Orders Are Ready to be Lifted): Decontamination is implemented as well.
- MOE reviewed the progress of decontamination in the SDA and announced on September 10, 2013 that it will revise the previous policy that aimed to complete decontamination and transfer generated materials to temporary storage sites in two years (by the end of March 2014) for all municipalities and will promote decontamination in accordance with reconstruction activities depending on the situation of each municipality.
- MOE announced on December 26, 2013 that it set practical schedules for Minami-Soma, litate, Kawamata, Katsurao, Namie and Tomioka in accordance with the situation of each municipality, in consultation with them.
- Areas with evacuated residents will be the priority decontamination areas.
- The decontamination infrastructure work which is important for the evacuees to return home (such as water supply, sewage, and major roads) will be started in advance.
- The decontamination projects should be implemented in an accelerated and smooth manner and the project lengths should be shortened as much as possible. The work process should be fully controlled and the progress status should be made open to the public.

## Progress in the Special Decontamination Area (1)

Decontamination plans have been established in all the 11 municipalities, and progress has been made. Decontamination was completed in Tamura in June, 2013, and in Naraha / Kawauchi / Okuma in March 2014.

		Population in Decontamination Decontamination		Rearrangement of	Progress of Decontamination Work < as of the end of April 2015 >				Schedule	
		Target Area(person) (approx. Figure)	Target Area (ha) (approx. figure)	the Restricted areas, etc.	Decontamination Plan	Temporary Storage Site	Consent of landowners, etc.	Decontamination activities	Residential Areas completed	The rest of other areas completed
ſ	Tamura	400	500	Apr. 2012	Apr. 2012	Secured	Completed	Completed in June. 2013	FY2	013
Whole area	Kawauchi	400	500	Apr. 2012	Apr. 2012	Secured	Completed	Completed in March, 2014	FY2	013
decontamination was completed	Naraha	7,700	2,100	Aug. 2012	Apr. 2012	Secured	completed	Completed in March, 2014	FY2	013
	Okuma	400	400	Dec. 2012	Dec. 2012	Secured	Completed	Completed in March, 2014	FY2	013
Decontamination of residential area was	Katsurao	1,400	1,700	Mar. 2013	Sep. 2012	Secured	Almost completed	In progress	Summer, 2014 (completed)	Within 2015
completed -	Kawamata	1,200	1,600	Aug. 2012	Aug. 2013	approx. 90% Secured	Almost completed	In progress	Summer, 2014 (completed)	Within 2015
	litate	6,000	5,600	Jul. 2012	May 2012	secured	approx. 90%	In progress	Almost completed	Within2016
Decontamination is	Minami- Soma	13,300	6,100	Apr.2012	Apr.2012	approx. 90% secured	approx.80%	In progress	FY2015	FY2016
under operation & in preparation	Namie	18,800	3,300	Apr. 2013	Nov. 2012	approx. 40% Secured	approx. 80%	In progress	FY2015	FY2016
	Tomioka	11,300	2,800	Mar. 2013	Jun. 2013	secured	Almost completed	In progress	FY2015	FY2016
	Futaba	300	200	May, 2013	Jul. 2014	secured	approx. 70%	Under preparation	FY 2	015

Note 1: Necessary areas for securing Temporary Storage Sites might be reviewed in a future survey

Note 2: In the municipalities where decontamination was completed, such as Tamura, Kawauchi, Naraha, and Okuma, remaining decontamination shall be implemented for the residents who did not originally consent, but have since consented



# Progress in the Special Decontamination Area 3-1

Progress on decontamination works (executing ratio and ordering ratio) is as follows:

As of the end of Apr., 2015	Tamura		Naraha		Kawauchi		Okuma		litate	
< Unit: % >	Executing ratio	Ordering ratio	Executing ratio	Ordering ratio	Executing ratio	Ordering ratio	Executing ratio	Ordering ratio	Executing ratio	Ordering ratio
Residential area	100	100	100	100	100	100	100	100	97 (96)	100
Farmland	100	100	100	100	100	100	100	100	34	100
Forest	100	100	100	100	100	100	100	100	43 (39)	100
Road	100	100	100	100	100	100	100	100	26	100

Note 1: Executing ratio is calculated as follows: ①Areas in which decontamination work (weeding, removal of sediment, and cleaning, etc.) is completed / ②All areas to be decontaminated

Note 2: Ordering ratio is calculated as follows: ③Areas for which MOE has given decontamination contracts to JVs (Joint Ventures)/ ②All areas to be decontaminated

Note 3: (1), (2), (3) might be modified with further review

Note 4: The number in () was the number in last month. When there is no change, it is not listed

# Progress in the Special Decontamination Area 3-2

As of the end of Apr., 2015	Kawa	mata	Kats	urao		iami ma	Tom	ioka	Nar	nie	Fut	aba
< Unit: % >	Executing ratio	Ordering ratio	Executing ratio	Ordering ratio	Executing ratio	Ordering ratio	Executing ratio	Ordering ratio	Executing ratio	Ordering ratio	Executing ratio	Ordering ratio
Residential area	100	100	100	100	11 (8)	99.9	30 (24)	100	13 (11)	48	-	100
Farmland	20 (19)	100	68	100	11 (10)	65	5	100	14	35	-	100
Forest	58	100	99.9	100	41 (38)	79	52 (41)	100	18	43	-	100
Road	4	100	32	100	6	65	70 (65)	100	22 (21)	46	-	100

Note 1: Executing ratio is calculated as follows: ①Areas in which decontamination work (weeding, removal of sediment, and cleaning, etc.) is completed / ②All areas to be decontaminated

Note 2: Ordering ratio is calculated as follows: ③Areas for which MOE has given decontamination contracts to JVs (Joint Ventures) / ②All areas to be decontaminated

Note 3: (1), (2), (3) might be modified with further review

Note 4: The number in () was the number in last month. When there is no change, it is not listed

### The result of Post-Decontamination Monitoring

# OThe dose rate is the averaged value measured in each of the sites. The value immediately after decontamination [green column] is normalized to be 100%.

Comparison of average figure on air dose rate (assuming the figure after the work as 100)



\* : Measurement result just after the decontamination work in Tsushima, Namie and litate, might be possibly low because of accumulated snow Note 1: Measurement figure might be changed by environmental condition, e.g. climate condition, such as rainfall, snowfall, Note 2: 2 years and 6 months passed between the post-decontamination measurement and the 8<sup>th</sup> follow-up survey. The air dose rate was reduced by 40% during that time as a result of physical attenuation

# **Effects of Decontamination Work in Naraha**

Decontamination work decreased radiation dose by approx. 46% in the residential area
 Post-decontamination monitoring confirmed that effects of the whole-area decontamination are beneficial and that radiation dose is continuously decreasing



Periods of measurement:

Before decontamination: June 2012-March 2014, After decontamination: June 2012-May 2014, Post-decontamination monitoring: July 2014-Nov. 2014

It is the policy to entirely conduct the whole-area decontamination the first time. However, <u>if post-decontamination monitoring finds hot spots where decontamination effects are not maintained and high radiation affects air dose rates of the surrounding environment, follow-up decontamination may be conducted in each situation, taking into account rationality and feasibility.</u>

# **Overview of the Decontamination Project in Tamura City**

Decontamination work based on the Decontamination Implementation Plan has been finished in Tamura City.

- Work Period : July 5, 2012 ~ June 28, 2013
- Number of Workers: Max. 1,300/day (A total of 120,000/ man-hour days)
- Decontamination target area : residential area and a part of forests (area within 20m from the edge) in Furumichi, Miyakoji district
- Volumes of work
  - Buildings 228,249m<sup>\*</sup>(121 family units)
  - Roads 95.6km
  - Farmland 1,274,021 m<sup>2</sup>
  - Forests 1,921,546 m<sup>2</sup>



# Lift of Evacuation Order in Tamura City

- April 2012Designated as areas to which evacuation orders are ready to belifted after the Rearrangement of Evacuation Order AreasFormulation of a decontamination implementation plan
- July 2012-Full-scale decontamination workbased on the plan was started
- June 2013- Decontamination work was completed
- Aug.-Nov. 2013- Post-decontamination monitoring



October 2013 Explanatory meeting to local residents

<Reported the result of post-decontamination monitoring of residential houses>

- February 2014-Explanatory meeting to local residents<Set up an inquiry counter and carried out measurement upon residents' requests>
- April 2014 The evacuation order was lifted
  - **Decontamination follow-up** 
    - 1. Consultation counter for decontamination

<Started to measure air dose rate and to check the extent of contamination upon residents' requests>

- 2. Continuous Post-decontamination monitoring
- 3. Removal of contaminated soil depending on the situation

# Before & After the Decontamination Work in Tamura City



## **Decontamination Activities in Tamura City**



Wiping off rooftop and walls



Wiping off a gutter



High pressure water cleaning of a drain pipe



High pressure water cleaning of paved road



Mowing and removal of sludge



Removal of crushed stones and topsoil, and covering with clean soil

# Effect on Decontamination Work in Tamura City $oldsymbol{1}$

Air Dose Rate 1 m above surface



# Effects on Decontamination Work in Tamura City (2)

- Decontamination work has reduced air dose rates by approx. 36% for residential houses.
- The data from the post-decontamination monitoring confirm that the effects of whole-area decontamination have remained and show that air dose rates have been continuously decreasing.



# **Results of decontamination on Joban Expressway**

After the synergistic work of decontamination by MOE and restoration by East Nippon Expressway Company Limited, the air dose rates have been decreased and fallen much below the targets in the "Decontamination Policy".

#### Outline of decontamination

#### Zones of decontamination on Joban Expressway



# **Temporary Storage Sites <TSS>**

### Basic structure of TSS / Routine management & checkup (A case in Special Decontamination Area)



<	Chec	kup	points	>
	Chico	NGP.	points	•

Routine checkup: once a week	<ul> <li>Visual check</li> <li>Air dose rate monitoring</li> </ul>
once a month	<ul> <li>Groundwater</li> <li>monitoring</li> </ul>
If necessary	•Leachate monitoring in water collection tank and after confirming the safety, will be discharged
Emergency checkup in case of abnormal climate or earthquake	<ul> <li>Visual check</li> <li>Air dose rate monitoring</li> </ul>

•Number of TSS and the volume of removed soil, etc. in the storage

Location of Decontamination	Number of TSS	Number of Sites (storage on-site)	Volume of removed soil, etc.
<b>SDA</b> (as of the end of Feb. 2015)	208	_	2,977,579 bags
ICSA (as of the end of Dec. 2014)	775	86,608	3,452,243 m

XThe value in ICSA is only from Fukushima prefecture

# Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- Decontamination Technology
- Overview of New Policies
- Efforts to secure Interim Storage Facility
- Public Communication

## Progress in Intensive Contamination Survey Area $oldsymbol{1}$

#### As of April 2015



#### < In Fukushima prefecture >

- Number of municipalities designated as the Intensive Contamination Survey Area: <u>41 (at the start) → 39 (at present)</u> The designation was lifted in two municipalities because of the radiation dose decrease, etc.
- Municipalities that formulated decontamination implementation plans:
   <u>36 municipalities (all that had intended to do)</u>
- Municipalities in process of implementing decontamination based on the plans: <u>36 municipalities</u>
- The progress of decontamination (as of the end of March 2015):
   <u>Public facilities: approx. 90%</u>
   <u>Residential houses: approx. 60%</u>
   <u>Roads: approx. 50%</u>
- Most of the decontamination plans are set between FY2015- FY2016.

### Progress in Intensive Contamination Survey Area ${f 2}$

#### As of April 2015



#### < Outside Fukushima prefecture >

- ◇ Number of municipalities designated as the Intensive Contamination Survey Area:
   <u>63 (at the start) → 60 (at present)</u> The designation was lifted in three municipalities because of the radiation dose decrease, etc.
- Municipalities that formulated decontamination implementation plans:
   <u>58 municipalities (all that had intended to do)</u>
- 19 out of 58 municipalities have completed their plans (and continued monitoring of air dose rates).
- ♦ 29 out of 58 municipalities have almost completed plans.
- The progress of decontamination (as of the end of March 2015)
   <u>Schools & nurseries: almost completed</u>
   <u>Residential houses: approx. 90%</u>
   <u>Roads: approx. 90%</u>

## Progress in Intensive Contamination Survey Area 3

Decontamination implementation plans were formulated in 94municipalities, and progress has been made (in Fukushima: as of the end of March 2015, other prefectures: as of the end of March 2015)

		Municipalities designated as Intensive Contamination Survey Area					
	Number of	Alre	No alon at				
	municipalities	Completed	Almost completed	decontamination work in progress	No plan at present		
Fukushima	39			36	3		
lwate	3		2	1			
Miyagi	8		4	4			
Ibaraki	20	12	7		1		
Tochigi	8		4	4			
Gunma	10	7	1	1	1		
Saitama	2		2				
Chiba	9		9				
Total	99	19	29	46	5		

## Progress in Intensive Contamination Survey Area 4

Within Fukushima prefecture (As of the end of March 2015)	Ordering Ratio (Number of ordering/Number of planning	Executing Ratio (Number of actual achievement/Number of planning)	
Public facilities, etc.	mostly ordered	approx. 90%	
Residential houses	mostly ordered	approx. 60%	
Roads	approx. 80%	approx. 50%	
Farmlands & meadows	mostly ordered	approx. 80%	
Forests(in living areas)	approx. 80%	approx. 60%	

Note: The table is based on the investigation result conducted by Fukushima prefecture.

The number of planning is the total number until the end of FY2014, which might be increased in future depending on each municipality's status.

Outside Fukushima pref. (As of the end of March 2015)	Ordering Ratio (Number of Ordering/number of planning)	Executing Ratio (Number of actual achievement/number of planning)	
Schools and nurseries	ordered	almost completed	
Park, Sports facilities	mostly ordered	almost completed	
Residential houses	mostly ordered	approx. 90%	
Other facilities	approx. 80%	approx. 70%	
Roads	approx. 90%	approx. 90%	
Farmlands & meadows	ordered	completed	
Forests( in living areas)	mostly ordered	almost completed	

Note: The number of planning areas have been continuously revised

### Acceleration of Decontamination and Reconstruction ① - Interim report of the strategies of the national government and the 4 cities -

#### Background

•The 4 cities (Fukushima, Koriyama, Soma, Date) requested the national government to accelerate the decontamination and reconstruction and to provide accurate information to lessen public misinterpretation of decontamination targets.

• The national government and the 4 cities developed together an interim report as their common view of the strategies.

#### What the national government could not correctly convey

The long term target of radiation protection is the additional exposure dose of 1 mSv/yr. Decontamination is only one of the radiation protection methods. 1 mSv/yr is not a limit of exposure or a boundary between safety and danger. The government uses the value of air dose rate 0.23  $\mu$ Sv/h as a criterion to specify the Intensive Contamination Survey Area but does not set it as a goal to be achieved only by decontamination activities. 0.23  $\mu$ Sv/h is a numerical value conservatively estimated based on a hypothetical life pattern.



#### Acceleration of Decontamination and Reconstruction 2 - Interim report of the strategies of the national government and the 4 cities -

### New findings

#### (1) Air dose rate

Decontamination and radioactive decay over the past three years have led to decrease air dose rates.

#### (2) Individual exposure dose

The level of annual individual additional exposure is about 1 mSv for many residents. Individual additional exposure is approx. 1 mSv/yr for the residents living in the area where the air dose rate is about 0.3-0.6  $\mu$ Sv/h. Actual exposure dose tends to be lower than that is estimated from the air dose rate. (Based on the estimation, annual additional exposure of 1 mSv is converted to air dose rate of 0.23  $\mu$ Sv/h.

#### (3) Change of contamination situation Contamination tends to be topically concentrated under rain gutters etc. in a garden due to weathering and human activities, and was widespread early on in the incident.

Correlation between the Average Air Dose Rate and the Average Annual Additional Exposure Dose

- Soma City (elementary school pupils) and Date City (0 to 15 years old) -



#### Change of contamination situation



29

## Acceleration of Decontamination and Reconstruction ③ - Interim report of the strategies of the national government and the 4 cities -

#### Direction of the future strategies

#### (1) Promote radiation protection of the public, focusing on individual exposure dose

- Enhance activities for radiation protection, focusing on individual exposure dose in areas where decontamination was done as planned.
- Promote monitoring of individual doses by providing residents with personal dosimeters.
   (2) Enhance risk communication
- Convey clearly and deliberately the government policy on decontamination, scientific knowledge about radiation, and new findings on effects of decontamination and relationships between air dose rate and individual exposure dose.
- Improve officials' knowledge about decontamination and the health impacts of radiation.
- Secure and cultivate human resources who can convey knowledge and ideas of the government and experts.

#### (3) Conduct decontamination effectively, depending on the nature of contamination

- Determine whether to conduct decontamination and select appropriate measures, depending on the radiation level.
- Improve effectiveness and efficiency of decontamination activities.

# (4) Enhance comprehensive policies to secure radiation protection and address anxieties of the public

 By effectively combining policies of (1)-(3), address people's concern and instill a sense of security.

# Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- Decontamination Technology
- Overview of New Policies
- Efforts to secure Interim Storage Facility
- Public Communication

## **Formulation of the Decontamination Guidelines**





- Technical guidelines for carrying out decontamination
- Developed to complement the Ordinance of the Ministry of the Environment
- Used as reference when contracting decontamination projects

#### Contents

- 1. Guidelines on the methods of investigating and measuring environmental pollution in intensive survey areas
- 2. Guidelines pertaining to measures on decontamination
- 3. Guidelines pertaining to the collection and transportation of the removed soil
- 4. Guidelines pertaining to the storage of removed soil

#### URL:

http://josen.env.go.jp/en/framework/pdf/decontamination\_gui delines\_2nd.pdf

## Techniques Used for Decontamination 1

O Houses, buildings

Removing deposits from the roof, deck , and gutters Wiping off roofs and walls, high-pressure washing etc.

- Gardens and standing trees
   Mowing, removing fallen leaves, topsoil stripping etc.
- O Roads

Removing deposits in ditches, high-pressure washing etc.

Decontaminating roofing tiles (by wiping)



Decontaminating paved surfaces (by a collective type high-pressure water cleaner)



Decontaminating gardens (by removing soils etc.)



## Techniques Used for Decontamination 2

- O Schoolyards, gardens and parks Stripping soils and topsoil etc.
- O Farmlands Reverse tillage, stripping topsoil etc.
- O Forests and woods Removing fallen leaves and lower twigs, pruning etc.

Decontaminating a grass plot



Photo provided by: Japanese Society of Turf grass Science





Photo provided by: JAEA

Decontaminating a forest (by removing fallen leaves)



# **Summary on Decontamination Effect**

Effect of decontamination work by national and local governments (Major results)

Air dose rate <sup>*1,2</sup>	Before decontamination: <b>0.36-0.93</b> μSv/h					
(Measured at 1m height)	After decontamination: <b>0.25-0.57</b> μSv/h					
Reduction rate (average) of air dose rate <sup>*2,3</sup>	<1µSv/h before	1-3.8μSv/h before	> 3.8µSv/h before			
	decontamination	decontamination	decontamination			
	32%	43%	51%			
Example of reduction rate of surface concentration of contamination <sup>*4</sup>	Asphalt-paved roads: 50-70% by washing, 30-70% by high-pressure washing Playground(Soil): 80-90% by stripping off surface-dirt					

\*1: Range from 25 to 75 percentile values of the air dose rate.

\*2: Data measured at 50cm height in children's living environment are not included.

\*3: Average reduction rate of the air dose rate for different dose levels before decontamination.

(Reduction rate (%)= (1-air dose rate after decontamination / air dose rate before decontamination) x100.)

\*4: Released in "Announcement on 'Effectiveness of decontamination work which is implemented by the national government and relevant municipalities in decontamination project' (Jan. 18, 2013)"

#### <Original Data>

OProjects: Mostly, decontamination projects after FY2012

(Projects by national government: 10 municipalities;

Projects by municipalities: 90 municipalities in 8 prefectures)

OData measurement term : Roughly from March 2012 to October 2013

OMeasured item: Air dose rate (measured at 1m and 50cm heights; Unit:  $\mu$ Sv/h)

ONumber of data: About 250,000 (A pair of data collected before and after decontamination is counted as

one item of data)

# Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- Decontamination Technology
- Overview of New Policies
- Efforts to secure Interim Storage Facility
- Public Communication
## **Overview of New Policies** ①

< Follow-up Decontamination >



## **Overview of New Policies (2)**

< Concepts on Forested Areas >

MOE and the Forestry Agency will continue to cooperate in research and development and will examine newly discovered knowledge when needed



# **Overview of New Policies** (3) < Concepts on Rivers and Lakes >

- <u>Contaminated sediments in rivers and lakes generally do not impact the air dose rate of the surrounding environment due to the radiation shielding by water</u>. (More than 99% of radiation is shielded at the depth of 1 m). Thus, <u>decontamination will be implemented as necessary only in case that shielding is not effective due to drying up of water</u>, air dose rate is relatively high by the accumulation of radioactive cesium, and there is high-human activity.
- <u>Considering the fact that there are many cases that people voluntarily refrain from recreational activities at</u> rivers and lakes, and that they have anxiety for drinking water, risk communication will be implemented to <u>stakeholders</u> to foster an appropriate public perception of risk.



## **Ref.)** Related Responses towards Evacuees Returning Home

"The Policy for accelerating Fukushima's reconstruction from the nuclear disaster" (Cabinet Decision, December 20, 2013)

Integrated and multi-tiered protective actions are taken by the related ministries in collaboration with each other. The ministries conduct, or continue to examine, measures of measuring and managing individual doses, reducing radiation exposure in various manners, and establishing a consultation system. With these measures, we continue to pursue the long-term goal (additional individual dose of 1mSv per year or below) for the returned evacuees.

URL; http://www.kantei.go.jp/foreign/96\_abe/actions/201312/20gensiryoku\_e.html

### "Practical Measures for Evacuees to Return Their Homes" (Nuclear Regulation Authority, November 20, 2013)

One of the practical measures for evacuees to return their home is to focus on the individual dose. For the evacuees to return home, measures that contribute to measure, manage the individual dose, and to reduce radiation exposure of residents are suggested. Also, to establish a system of supporting the evacuees who choose to return home in a comprehensive manner, the necessity of allocating counseling staff and developing a system of supporting them was suggested.

URL; http://www.nsr.go.jp/english/library/data/special-report\_20140204.pdf

## Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- Decontamination Technology
- Overview of New Policies
- Efforts to secure Interim Storage Facility
- Public Communication

## What is an Interim Storage Facility (ISF)?

OIn Fukushima prefecture, large quantities of contaminated soil and waste have been generated from decontamination activities.

- OCurrently, it is difficult to clarify methods of final disposal of such soil and waste.
- OUntil final disposal becomes available, it is necessary to establish an Interim Storage Facility (ISF) in order to safely manage and store soil and waste.

The following materials generated in Fukushima prefecture will be stored in the ISF.1. Soil and waste (such as fallen leaves and branches) generated from decontamination activities, which have been stored at the Temporary Storage Sites.



- 2. Incineration ash with radioactive concentration more than 100,000 Bq/kg.
  - \* In principle, combustible materials will be incinerated, and incinerated ash will be stored.

Note) MOE's policy is that materials such as incinerated ash with radioactive concentration less than 100,000 Bq/kg will be finally disposed of at a privately managed disposal site (named Fukushima Eco Tec Clean Center) in Tomioka .

## Process regarding the Interim Storage Facility (1)

Time	Contents	
Oct. 2011	<ul> <li>MOE announced the Basic Principles of the roadmap of the Interim Storage Facility (ISF).</li> <li><b>XMain Contents</b> <ul> <li>The National Government will secure, maintain and manage the ISF</li> <li>The National Government will make utmost efforts to start operating of the ISF in about 3 years after start of full-scale collection of soil to the temporary storages sites</li> <li>Only soil and waste generated in Fukushima prefecture will be stored in the ISF</li> <li>The above materials will be finally treated outside Fukushima prefecture within 30 years after launch of interim storage</li> </ul> </li> </ul>	
March 2012	MOE explained the Fukushima prefecture and the 8 towns that the ISF may be located separately in 3 towns (Futaba, Okuma and Naraha).	
Nov. 2012	The Governor of Fukushima announced the acceptance of the investigation proposed by MOE, subject to in-depth explanation to the local communities.	
April 2013-	MOE started the field survey including boring survey, obtaining the consent from the Local communities.	
June- Sep. 2013	The study groups on safety measures and environmental protection were held.	
Dec. 2013	MOE requested that Fukushima prefecture and the 3 towns (Futaba, Okuma and Naraha) accept the establishment of the ISF (and also requested Tomioka and Naraha at the same time to utilize the EcoTech Clean Center).	

## Process regarding the Interim Storage Facility 2

Dec. 2013 - Sep. 2014	MOE reviewed transportation of removed soil, etc. in a study group.	
Sep. 1, 2014	The Governor accepted the construction of the ISF, and both mayors of Okuma and Futaba conveyed that they took the Governor's acceptance seriously and agreed that the government would explain to the landowners. The Prime Minister Abe met the Governor of Fukushima and the both mayors and the Governor told the Prime Minister about the acceptance as well.	
The end of Sep. - Oct. 2014	MOE held <u>explanatory meetings for landowners</u> (12 times in total: 9 times in Fukushima and 3 times outside Fukushima).	
Oct Nov. 2014	In Oct., the amendment bill for the Japan Environmental Safety Corporation (JESCO) Law in order to legislate the final disposal of contaminated soil and waste outside Fukushima prefecture was approved by the Cabinet and submitted to the Diet. <u>The amendment of JESCO Law was enacted in Nov. and implemented in December.</u>	
Nov Dec. 2014	MOE finalized the Basic Transportation Plan and proposed a transportation implementation plan in a transportation liaison and coordination meeting with relevant ministries and organizations.	
The end of Nov. - Jan. 2015	Announcement of construction work for stockyard. The contracts were concluded in January.	
Dec Jan. 2015	Both Okuma and Futaba accepted the construction of the ISF.	

## Process regarding the Interim Storage Facility ③

Jan. 16, 2015	MOE confirmed the commencing time of transportation of removed soil to the ISF, announcing if things go according to the plan, it will start the construction of stock yards at the beginning of Feb. and will make every efforts to start the transportation of soil through the pilot-scale transportation Before Mar. 11, 2015, if the 5 conditions requested from Fukushima prefecture be fulfilled.	
Jan. 2015	On the basis of transportation liaison and coordination meeting held on 26 <sup>th</sup> , MOE finalized the transportation implementation plan.	
Feb. 3, 2015	The construction of stock yards started.	
Feb. 8, 2015	<u>The Minister of the Environment and the Minister for Reconstruction explained to the Governor of</u> <u>Fukushima the progress related to 5 conditions which should be confirmed before the</u> <u>transportation of soil and waste to the ISF</u> .	
Feb. 25 & 27, 2015	On 25 <sup>th</sup> , the Minister of the Environment and the Minister for Reconstruction had a meeting with the Governor of Fukushima. The governor and both mayors of Okuma and Futaba conveyed the acceptance. The mayors requested the commencement to be after Mar. 12, also to pay respect to the residents' visit to their graves during the season. Based on these requests, the Minister of the Environment announced that the transportation of soil and waste will start from Mar. 13 and will be stopped as well as construction work of a stock yard from Mar. 18 to 24.	
March - May 2015	Soil and waste from Fukushima prefecture are being consolidated from temporary storage sites and transported to stockyards. In Okuma on Mar. 13, in Futaba on March 25, in Tamura on April 10 and	
	<u>in Tomioka on May 26.</u>	

## **Planned Site for the Interim Storage Facility**





waste

anna ann ann an ----

## Layout Drawing of Interim Storage Facilities (draft)

Interim Storage Facility will consist of facilities with various functions.
 Those facilities will be developed based on the status of the consent of landowners and the generation of removed contaminated soil, etc.



## **Interim Storage Facility Facilities and Process**

OThe Interim Storage Facility will consist of several facilities with various functions.



## **Structure of Interim Storage Facility**

< Schematic view of Soil Storage Facility >

## Applicable geography and geology: table

#### Radioactive cesium concentration: more than 8,000 Bq/kg

< Schematic view of waste storage Facility >

Applicable geography and geology: Hill, table

Radioactive cesium concentration: more than 100,000 Bq/kg



Soil storage facility <Type II B>

XSome details may change while considering geography and geology

## **Overview of Stock Yard Construction in the ISF**

## [Objective]

Stock Yards are facilitated in order to store removed soil, etc. temporarily within the planned site of the facility until commencement of the full-scale construction according to the specific layout of the ISF

## [Scale]

<First step> approx. 30,000 m<sup>2</sup> in each of Okuma and Futaba town <Second step> assumed approx. 20,000 m<sup>2</sup> in Okuma, and 30,000 m<sup>2</sup> in Futaba Xincluding loading spaces, and administration offices as well as stock yard

### [Volume of Storage]

<First step> approx. 10,000 m<sup>3</sup> in each of Okuma and Futaba town <Second step> approx. 10,000 m<sup>3</sup> in each of Okuma and Futaba

## [Construction period]

<First step> January 9, 2015 to the end of June 2015 <Second step> Planned from late May 2015 until the end of March 2016

#### [Main contents of the operation]

①Measure to reduce radiation dose (decontamination) → Prior to establishing a stock yard, conduct appropriate decontamination activities at the stock yard site and in the vicinity

**②**Road repair

- → To implement repair work on the roads within the planned site of the ISF
- ③Facilitation on-site
- → To establish a screening facility as well as to develop the site after decontamination
- **(A)Repair soil stock yards**

- → To establish facilities in compliance with temporary storage sites
- ⑤Transportation of removed soil → yards and installed
  - Removed soil is delivered from Temporary storage sites to stock

## **Commencement of the Transportation to the ISF**

- ►On March 13, 2015, the transportation to the ISF started in Okuma (delivered from Minami-Daira TSS to the stock yard in Okuma town and installed)
- ►The transportation was halted during the season of visiting ancestors' graves (March 18-24)
- The transportation started in Futaba on March 25 (delivered from Shinzan TSS to the stock yard in Futaba town
- ►Also in Tamura, transportation started on April 10



Transportation operations from Minami-Daira TSS in Okuma town



Installation operations to the stock yard in Okuma town

## Transportation to the ISF (Pilot Transportation)

- Pilot transportation is implemented for about a year in order to confirm safe and secure transport towards full-scale transportation of a large quantity of removed soil
- From the start of pilot transportation, MOE conducts management of whole targeted materials, traffic management (transportation vehicles) and monitoring survey to implement safely and steadily
- By pilot transportation, approx. 1,000 m<sup>3</sup> of removed soil will be transported from each relevant municipality

#### Formulation of traffic operation plan

After necessary adjustment with municipalities, MOE developed the specific transportation plan and also educates and trains drivers, etc.

#### Route setting

Transport route is set beforehand. Actively using express highways.

## Loading

Extra care is taken for the surrounding environment by loading and securing the packaging so it does not scatter or leak

#### Transportation

During the delivery, transport objects and location will be monitored

#### Response to accidents

A system shall be established in case of an accident, to be thoroughly prepared and for proper response

#### Monitoring survey

Monitoring result will be publicly announced if there is any effect on the living environment or increase of air dose rate due to transportation

⇒ MOE is preparing for full-scale transportation through pilot transportation demonstration projects

## Amendment Bill, necessary for ISF facilitation, etc. (Overview of Amendment Bill for JESCO Law)

- The government will take full responsibility to maintain and manage the ISF, which is an indispensable facility for decontamination and reconstruction in Fukushima
- •The government will set the necessary rules for utilizing **JESCO** (invested 100% by the government) as a specialized institution, of which the government has the strong guidance and supervision authority

#### Name of the company and law

- 1. The name of the company shall be changed to JESCO (Japan Environmental Storage & Safety Corporation)
- 2. The name of the law shall be changed to the JESCO (Japan Environmental Storage & Safety Corporation) Law

#### Government's Responsibility

- 1. The government will build interim storage facilities, and ensure safety
- 2. The government will take necessary measures to gain understanding and cooperation from residents living in the vicinity of the interim storage facilities, and other stakeholders
- 3. The government will take necessary measures to complete final disposal outside of the Fukushima prefecture within 30 years from the start of transfer to the interim storage facilities

#### **Scope of Business Operations**

The company shall operate the ISF on consignment from the government, Fukushima prefecture and relevant municipalities, etc., and others specified by Ministry order <% will be implementing the disposal of PCB wastes continuously>

#### Government's stocks, investment and taxation exceptions

- 1. The government shall own the total number of outstanding stocks (the original law defined more than half of stocks owned by the government . However the government owns all stocks)
- 2. Additional investment by the government
- 3. Exclusion from taxation of registration license tax concerning the registration of increased capital stock with additional investment
- ✗ Legally required measures, such as sectionalized accounting, may be implemented

X This law is implemented on the day specified by the government ordinance within two months from the date of promulgation (Dec. 24, 2014) with some exceptions

## Final Disposal outside Fukushima pref. within 30years from the Commencement of Interim Storage Facility

• Final disposal will be processed outside Fukushima prefecture in accordance with 8 steps

•Collecting information widely and considering physical attenuation of radiation in the process, MOE will undertake:

research and develop technology

<

(2)a direction to study the final disposal taking into account the possibility of volume reduction and recycling

•MOE will develop national public understanding through dissemination of information concerning reuse of low radioactive materials and the final disposal outside Fukushima prefecture

8 steps towards the final disposal >	30 years from the start of ISF	
	Start of ISF	
<b>STEP1:</b> Comprehension of trends in research & development at home and abroad	STEP 1	
<b>STEP2:</b> Studying the direction of future research & development	STEP 2	
<b>STEP3:</b> Furthering research & development	STEP 3	
<b>STEP4:</b> Studying the direction of the final disposal including consideration of possibilities of volume reduction and recycling	STEP 4	
	Taking soil and wastes out of the facility through volume reduction and recycling	
<b>STEP5:</b> Investigation, review and adjustment concerning final disposal sites	Development of national STEP 5	
STEP6: Land preparation of final disposal sites	disposal outside Fukushima prefecture STEP 6	
<b>STEP7:</b> Installation of soil and wastes to final disposal sites	STEP 7	
<b>STEP8:</b> Completion of final disposal	STEP 8	

## Ref.) Landfill Disposal Plan at Fukushima EcoTech Clean Center (Draft)

#### 1. Introduction

- Need to resolve the problem of waste contaminated with radioactive materials ASAP for Futaba area and Fukushima prefecture.
- •Need to secure final disposal site and to start landfill disposal immediately for the contaminated waste with 100,000Bq/kg or less which is possible to be disposed by utilizing existing controlled disposal facilities.

#### 2. Overview of Fukushima EcoTech

- Site location : Tomioka
- \*Carry-In entrance located in Naraha
- Disposal site area
   Landfill capacity
- : approx. 9.4ha : approx. 960,000m<sup>\*</sup>
- Remaining capacity
- :approx. 740,000 m



#### 3. Disposal plan

#### (1) Landfill object

- •Household garbage from 8 towns and villages in Futaba county after evacuees' returning (for 10yrs) : approx. 30,000 t <approx. 27,000 m >
- •Waste in measurement areas : approx. 490,000 t <approx. 445,000 m<sup>3</sup>>
- Designated waste in Fukushima prefecture : approx. 200,000t <approx. 182,000 m<sup>2</sup>>

#### (2) Project period

- •Household garbage of 8 towns and villages in Futaba county :approx. 10yrs
- Designated waste and waste in countermeasure areas, etc.: goal is approx. 6yrs (Amount: 420 bags/day)

#### (3) Waste disposal method

- The waste which has a relatively large amount of elution of radioactive cesium will be solidified in cement.
- Multiple measures will be implemented to prevent leakage of radioactive materials. Such as, protection of the new landfill areas shall be covered by sheets (Restraint of rainwater infiltration), Development of impermeable soil layer (Restraint of rainwater infiltration), Development of intermediate soil layer (Adsorption of radioactive materials).

#### (4) Safety assessment of landfill disposal

•The maximum additional exposure dose during landfill work (0.056mSv/y) is significantly below the reference level (1mSv/y) in the safety assessment of radiation exposure at the site boundary, etc.

#### 4. Maintenance/Monitoring

#### (1) Inspection of the facility and Monitoring air dose rate

• Periodical inspection of seepage control layer and leachate treatment facilities, and monitoring air dose rate and radioactive concentration in groundwater.

#### (2) Responsibility, Supervision and Monitoring of MOE

- MOE will implement landfill disposal as the operating body based on the Act on Special Measures.
- MOE will station full-time staff responsible for the site to ensure appropriate landfill disposal and management of the facility.
- MOE will implement the environmental monitoring and announce the results.
- •The government assumes responsibility for accidental damages.

## Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- Decontamination Technology
- Overview of New Policies
- Efforts to secure Interim Storage Facility
- Public Communication

## **Public Communication**



#### 

REMENDET, INROVERIONE, MEDIEIZEUR, NOORFONDEN, VOORFONDEN, VIJTSIEGONAAMERIKALEELEU. (MEDI-VIJ 7) (Ede, Gäändedalee islust, Manuankaankerettiitust, IV.e. in Suudenkaafiskateis. Medifisuodale ( 1. Noord databaateurotuu-aasanjukus Taate.

#### 除染特別地域における進捗状況



#### Pamphlets and other materials

- Easy-to-understand and detailed information
- Distributed at meetings, workshops, city offices, banks, convenience stores, etc.
- Available on the Web

#### Newspaper ads and TV programs

Media is the largest information source for people in FP

# 





調べてなっと

#### **Decontamination Information Plaza**

- Information hub of decontamination run by MOE and FP (located near the Fukushima Station)
- Providing people inside and outside of FP and municipalities with comprehensive and latest information of decontamination and radiation

#### Interactive exhibition, demonstration, and workshops



Dispatch of experts to municipalities, communities, schools, etc.

