

## **Off-site Environmental Remediation** in Affected Areas in Japan March, 2020



**Ministry of the Environment, Japan** 



### < Topic of the Month > Minister Visited litate Village on February 9

Minister Koizumi (in the middle) visited Nagadoro in litate Village to inspect the contaminated soil recycling demonstration project site on February 9. He met Mr. Kanno, Village Mayor (on the left) and Mr. Shigihara, Borough Head (on the right).



## Result and Effect of the Whole Area Decontamination

**Interim Storage Facility** 

**Disposal of the Specified Waste** 

Communication to the Public and International Societies

### Decontamination and Waste Treatment based on the "Act on Special Measures"



### **Result of Whole Area Decontamination**

Whole area decontamination based on the Act on Special Measures was completed on March 19, 2018, excluding the Difficult-to-Return Zones (DRZ)



### **Effects of Decontamination in SDA**

#### <Air dose rate measured at the height of 1m from the ground / Transition according to land category>



NOTE: The chart shows the air dose rate average in each category (aggregated data of measuring points).

Residential areas include schools, parks, cemeteries, and large-sized facilities, farmland includes orchard, and forests include slopes, grassland and lawn.

Post-decontamination monitoring was implemented after 6 months to a year after the decontamination work. The latest result of post decontamination monitoring in municipalities were summarized

[Implementation period] • Monitoring before decontamination	Nov.2011 - Nov. 2016	
<ul> <li>Monitoring after decontamination</li> </ul>	Dec. 2011 - Dec. 2017	6
<ul> <li>Post decontamination monitoring</li> </ul>	Oct. 2014 - Aug. 2018	

### **Scale of Whole Area Decontamination Project**

The MOE has budgeted approx. JPY 2.9 trillion (= USD 27 billion) for decontamination until FY2018. ◆17mil. m (among which approx. 16.5mil. m were from Fukushima Prefecture) of contaminated soil and wastes were removed until the end of FY2017.

MOE published "Decontamination Project Report" to leave a record behind of the experiences, knowledge and lessons learned through decontamination works.



### **Progress of Land Restoration in Temporary Storage Sites (TSS)**

Currently, the volume of removed soil stored in Fukushima Prefecture has decreased to approx. 7.9 mil. m<sup>\*</sup>.
 It is the volume as of the end of January 2020 in SDA and as of the end of December 2019, calculating a bag as 1 m<sup>\*</sup>.
 222 TSS are planned to complete land restoration by the end of March 2020 and in FY2020 MOE will aim to restore land in about 280 TSS



### **Progress in Specified Reconstruction and Revitalization Base (SRRB)**

In all 6 municipalities (Futaba, Okuma, Namie, Tomioka, litate and Katsurao), demolition of houses and decontamination work have started. Especially, in public facilities such as station square, nurseries, and gymnasium, demolition and decontamination work were completed.

Towards the goal of lifting evacuation order at entire SRRB in Spring of 2022-2023, MOE is conducting demolition and decontamination cooperating with relevant ministries



## Result and Effect of the Whole Area Decontamination

# **Interim Storage Facility**

**Disposal of the Specified Waste** 

Communication to the Public and International Societies

### Interim Storage Facility (ISF)

- In Fukushima Prefecture, large quantities of removed soil and waste have been generated from decontamination works.
- The Interim Storage Facility is necessary to manage and store the soil and waste intensively and safely until the final disposal.
- Removed soil and waste derived from decontamination works, and specified wastes (> 100,000 Bq/kg) are stored.
- > The total volume is currently estimated at around 14 mil. m, with the further review reflecting the actual circumstances.



### **Current Status of Interim Storage Facility**

### Photo of the ISF taken by drone



Source : http://www.jesconet.co.jp/interim\_infocenter/index.html

### **Progress of Land Acquisition of the ISF**

Whole Area	Item		Ratio to the whole area		Ratio and the number of people registered to whole registration record (2,360 pers.**1)
Ca. 1,600ha	Landowners with contact information		Ca. 1,560ha %1 97.5%		Ca. 1,960 pers. %1 83.1%
<u>Private land</u> Ca. 1,270ha (Ca. 79%)	<u>Contracted</u>	Private land out of contracted land Ca. 1,117ha	<u>Ca. 1,157ha</u> (72.3%)	< Poforonco >	<u>1,752 pers.</u> ж₂ 74.2%
<u>National/</u> Municipality	Public land out of <u>contracted land</u> Ca. 40ha	ent of land Ca.	Ca. 1,447ha (90.4%)	The ratio to 1,960 pers. landowners with contact information: 89.4%	
<u>land</u> Ca. 330ha (Ca. 21%)	Other public land		Ca. 290ha (18.1%)		<ul> <li>※1 Including National / Local government</li> <li>※2 Private landowner: 1,750 pers. Public land: 2pers.</li> </ul>

### Soil Separation / Storage Facility

 Soil Storage Facility started the operation in October 2017 in Okuma and in December 2017 in Futaba

Soil Separation Facility



### **Operational Status of the ISF**

• Construction of the facility started in November 2016

The operation of Soil Separation Facilities started in June 2017 in Futaba, and in August 2017 in Okuma

The storage of the removed soil started in October 2017 in Okuma and in December 2017 in Futaba after the completion of the Soil Storage Facilities



Soil Separation Facility (in Futaba)

Soil Storage Facility (in Okuma)

### **Transportation to the ISF**

- Transportation of the removed soil from TSS to the ISF has been implemented mostly using 10-ton dump trucks.
- Cumulative total of approx. 6.15mil. m<sup>3</sup> has been transported so far, which makes approx. 44% of the whole transport target object (14mil. m<sup>3</sup> as of the end of October 2019), was delivered to the ISF (as of February 12, 2020).
- Safe and secure transportation has been sequentially conducted.



### Ad-hoc Policy on Transportation to the Interim Storage Facility

- In order to transport targeted object of 14 mil. m<sup>3</sup> to ISF, MOE is conducting transportation with "Safety first" and with locals understanding. XAs of October 2019
- By the end of FY2021, MOE aims to complete the transportation of the removed soil and waste (except in DRZ) which are temporarily stored in Fukushima Prefecture.
- In FY2019, approx. 4 mil. m<sup>3</sup> of removed soil will be transported. MOE plans to transport the same amount of removed soil to ISF in FY2020.



Source: Added the estimated volume of transportation in FY2020 based on achieved volume of transportation between FY2015-2019 and policy of Interim Storage Facility project in FY2020

### 8 Steps towards the Final Disposal outside Fukushima Prefecture within 30 years from the Start of the ISF

- MOE conducts R&D to examine how the final disposal to be implemented taking into account the effect of radioactive decay and the potential of volume reduction and recycling
- MOE shares the information with the public to build the consensus for recycling of lower contaminated soil and the final disposal outside Fukushima Prefecture

	Start of ISF
<b>STEP1:</b> Comprehension of trends in R&D domestically and internationally	STEP 1
<b>STEP2:</b> Studying the direction of future R&D	STEP 2
STEP3: Furthering R&D	STEP 3
<b>STEP4:</b> Studying the direction of the final disposal, taking into account studies of possibilities of volume reduction and recycling	STEP 4
	Taking soil and waste out of the facility through volume reduction and recycling
<b>STEP5:</b> Investigation, review and adjustment concerning final disposal sites	Development of public understanding of final STEP 5
STEP6: Land preparation of final disposal sites	disposal outside Fukushima Prefecture STEP 6
STEP7: Installation of waste to final disposal sites	STEP 7
STEP8: Completion of final disposal	STEP 8

## Technology Development Strategy for Volume Reduction & Recycling of the Removed Soil

- Towards the final disposal of the removed soil outside Fukushima Pref., MOE will promote recycling of the soil after volume reduction technology as much as possible, which consequently would lead to reduce the volume of soil for the final disposal
- After clarifying the objectives and priority of technology development and volume reduction & recycling, <u>basic technology development is</u> <u>planned to be completed within 10 years, then move onto a phase of treatment</u>
- > On the premise of securing safety, MOE will try to realize the recycling in the possible field, building public understandings for the safety
- Based on technology development and prospect of recycling in the future, MOE would propose some options for structure and necessary dimension of the final disposal



### **Concepts on Safe Use of the Removed Soil after Recycling**

- MOE announced "Basic concept" in June 2016 to realize the use of the removed soil under proper management after volume reduction and recycling materialization as basic premise of radiation safety.
- According to a policy of this Basic Concept, MOE implements model demonstration project, confirms radiation safety, studies specific management system, as well as to foster understandings of public all over Japan, and proceed with full-scale recycling towards environmental improvement.

#### Limited Use

- ✓ The use of contaminated soil will be limited to public project whose management entity and responsible system are clear such as basic structure of banking, which assumed not to change shape artificially for a long time.
  - E.g. coastal levee, seaside protection forest, embankment materials for roads, cover soil for waste disposal site, landfill materials and filler for land development, and farmland for flowers and energy crops

#### **Proper Management**

- The additional exposure dose should be restricted below 1mSV/y during the construction and below 0.01mSv/y in use
- Radioactivity concentration level possible for recycling of the removed soil is below 8,000Bq/kg as a principle and set in accordance to the use.
- Shielding is installed to cover soil and prevent the leakage and scattering. The data is also recorded.

Thickness allowable enough to conduct repairing as a civil engineering structure Thickness of covering soil Covering soil Covering soil should be designed to ensure the necessary thickness to confine the additional exposure dose, even under general repairing of a civil engineering structure

### **Demonstration Project for Recycling in litate Village**

A demonstration project in litate Village is as follws; In response to the request from litate Village, the removed soil stored at TSS will be recycled, and experimented in cultivation of flowers and energy crops in Nagadoro Borough.

#### Contents of the demonstration project

- Transport the removed soil from TSS in litate Village to the stock yard in Nagadoro Borough 1)
- Produce the recycled soil by separating foreign materials from the removed soil, classifying upon the radioactive 2) concentration, and controlling the quality after construction of the recycling facility
- At the demonstration project site, develop the basement of the farmland with the recycled soil covering the surface 3) with uncontaminated soil
- Conduct test cultivation at the farmland in the demonstration project site 4)



during the project

## Result and Effect of the Whole Area Decontamination

**Interim Storage Facility** 

## **Disposal of the Specified Waste**

Communication to the Public and International Societies

### Flowchart of the Specified Waste and Removed Soil **Treatment Generated within Fukushima Prefecture**



### Progress on Waste Disposal in the Countermeasure Areas (Fukushima Prefecture)

Approx. 2.51 mil. tons of disaster waste have completed the transportation to the TSS
 \*As of the end of December 2019
 450,000 tons of them were incinerated, while 1.57mil. tons of them were recycled.

MOE has already landfilled 100,000 tons of the disaster wastes.

The transported disaster waste has been recycling as large as possible.







### **Implementation Situation of Waste Disposal across Municipalities**

To promote waste disposal across municipalities: city/town/village hosting Temporary Incineration Facilities accept waste from other cities.



### **Disposal Project utilizing Existing Controlled Landfill Site**

- ◆ As for Landfill disposal project for specified waste, the transportation to the site started on Nov. 17, 2017
- 109,790 container bags of waste mostly from Tomioka and Naraha Towns were transported (as of the end of Jan. 2020)
- Monitoring survey result before and after transportation shows no significant increase of air dose rate

 $\ensuremath{\texttt{XSpecified}}$  waste: Waste within Countermeasure areas or designated waste

#### Outline of the facility

- ◆ To use existing controlled landfill site (formerly Fukushima Eco Tech Clean Center)
- To locate it in Tomioka (access from Naraha)
- The facility has been nationalized after local coordination
- Positioning as the final disposal site

### Landfill object/Transport period

- ◆ Waste within the countermeasure areas (with radioactivity concentration of 100,000Bq/kg or less): 6years
- Designated waste within Fukushima Pref. (100,000Bq/kg or less) :
   6years
- ◆General waste in 8municipalities in Futaba County: 10years
- ◆Waste with more than 100,000Bq/kg will be transported to the ISF



TIFs (incl. those under construction and those removed)

Contaminated Waste within Countermeasure area

Difficult-to-Return Zone



### Outline of the history

◆ 14.12.2013 The government requested Fukushima Pref, Tomioka and Naraha Towns to accept the project

◆ 04.12.2015 Fukushima Pref., Tomioka and Naraha conveyed the message to accept the project

- ◆ 18.04.2016 Nationalized the controlled landfill site
- ◆ 27.06.2016 Fukushima Pref. and both Towns sighed the safety agreement

◆ 13.11.2017 The government announced Fukushima Pref. and both Towns to start the transportation

17.11.2017 Started transportation

◆ 24.08.2018 Established Reprun Fukushima, the information center of the specified waste

◆ 20.03.2019 Solidification treatment facility for the specified waste has started operation

#### **Related facilities**

- Landfill facility for specified waste
- 2 Specified waste information facility, Reprun
- Solidification treatment facility for specified waste





1. Store → 2. Solidification → 3. Curing → 4. Store and transport

## Result and Effect of the Whole Area Decontamination

**Interim Storage Facility** 

**Disposal of the Specified Waste** 

# **Communication to the Public and International Societies**

### **Information Sharing with International Communities**

MOE has been making efforts to share correct information with international communities to eliminate misconception towards Fukushima Prefecture.

#### English booklet



A comic style booklet, "Nasubi no Gimon", was released in August 2017, explaining radiation measures for food, etc.

MOE renewed the web-site, adding more updated information. <u>http://josen.env.g</u> <u>o.jp/en/</u>

#### **Recent Activities on international matters**

MOE set a display booth in G20 Ministerial Meeting on Energy Transitions and Global Environment for Sustainable Growth in 2019, introducing environmental remediation project in Fukushima and explained the

current status to leaders and high-level government officials of

the world.





International Atomic Energy Agency (IAEA) and MOE held "IAEA-MOE Experts Meetings" on environmental remediation four times between 2016 and 2017, now working on a summary of these meetings.

**MOE English web-site** 



